BRUHAT BANGALORE MAHANAGARA PALIKE

Premesurement

Name of work: Improvements to Drains (Concrete Drain) and Comprehensive development of roads from 12th A Cross to 20th R Cross Bhuvaneshwarinagra near Coffe board park ward no. 06 Byatarayanapura Assembly consituency (near Coffe board park)

Job Code: 006-19-000031

Name of the Agency : Executive Engineer, KRIDL, Bangalore

Work Order No. BBMP/EE/BTP/WO/254/18-19, Date. 02.03.2019

Estimate Cost: 200.00 Lakhs

Sl No	Description of item	Unit	No	L	B	D	Qty
1	KSRRB 300-51: scarifying bituminous course 50mm to 75mm thick along with premix carpet/surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris within a lead of 100 meters including cost of all labour charges, HOM of machineries complete as per specifications. MORTH chapter 3, No. 146/ Item No. 19.56/ PWD SR 2018-19						
		Sqm					
	Bhuvaneshwarinagra 18th Cross		1	30.00	$\frac{5.20+4.40}{2}$		144.00
			1	16.00	$\frac{4.40+4.60}{2}$		76.80
			1	18.00	$\frac{4.60+4.90}{2}$		85.50
	Flaging Course		1	30.00	$\frac{4.90+4.70}{2}$		144.00
			1	30.00	$\frac{4.70+4.60}{2}$		139.50
			1	20.00	$\frac{4.60+5.00}{2}$		96.00
			1	30.00	$\frac{6.00+6.45}{2}$		186.75
			1	30.00	$\frac{6.45+6.40}{2}$		192.75
			1	30.00	$\frac{6.40+6.50}{2}$		193.50
			1	30.00	$\frac{6.50+6.70}{2}$		198.00
			1	20.00	$\frac{6.70+7.80}{2}$		145.00
	19th A Cross		1	30.00	$\frac{5.90+6.30}{2}$		183.00
			1	30.00	$\frac{6.30+6.20}{2}$		187.50
			1	30.00	$\frac{6.20+6.30}{2}$		187.50
			1	30.00	$\frac{6.30+6.30}{2}$		189.00
			1	8.00	$\frac{6.25+6.30}{2}$		50.20
	20th Cross		1	30.00	$\frac{6.85+6.30}{2}$		197.25
			1	30.00	$\frac{6.30+6.20}{2}$		187.50
			1	30.00	$\frac{6.30+6.30}{2}$		189.00

Transheight Consultants Pvt. Ltd. Bangalore

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
			1	30.00	6.30+6.40 / 2		190.50
			1	8.00	6.25+6.40 / 2		50.60
	21th A Cross		1	30.00	4.75+6.30 / 2		165.75
			1	30.00	6.30+6.20 / 2		187.50
			1	30.00	6.20+6.30 / 2		187.50
			1	30.00	6.30+6.20 / 2		187.50
			1	8.00	6.25+6.20 / 2		49.80
	Oppt to Park		1	30.00	6.70+7.00 / 2		205.50
			1	22.00	7.00+4.60 / 2		127.60
			1	12.50	3.30		41.25
	18thA 1st main		1	20.00	6.45+6.20 / 2		126.50
			1	20.00	6.20+6.30 / 2		125.00
			1	30.00	6.30+5.85 / 2		182.25
			1	12.30	5.85+6.30 / 2		74.72
			1	30.00	6.80+6.10 / 2		193.50
			1	30.00	6.10+6.20 / 2		184.50
			1	30.00	6.20+6.60 / 2		192.00
			1	8.00	6.60+6.70 / 2		53.20
					Total Qty		**5497.92**
2	KSRRB 300-1. Earth work excavation by manual means in Ordinary Soil soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications.MORTH chapter 3. No. 143/ Item No. 19.1/ PWD SR 2018-19						
	Culverts						
	18thA Cross		1	6.20	2.10	1.20	15.62
			1	6.10	2.10	1.20	15.37
			1	6.30	2.10	1.20	15.88
			1	6.80	2.10	1.20	17.14
			1	6.50	2.10	1.20	16.38
			1	5.20	2.10	1.20	13.10
	Desilting of Drains						
	18th A Cross		2	30.00	0.45	0.35	9.45
			2	16.00	0.45	0.30	4.32
			2	18.00	0.45	0.30	4.86
	Desilting of Drains For Flaging Course Drains		2	30.00	0.45	0.30	8.10
			2	30.00	0.45	0.30	8.10
			2	20.00	0.45	0.30	5.40
			2	30.00	0.45	0.25	6.75
			2	30.00	0.45	0.30	8.10
			2	30.00	0.45	0.30	8.10
			2	30.00	0.45	0.35	9.45

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
	19th A Cross		2	20.00	0.45	0.35	6.30
			2	30.00	0.45	0.30	8.10
			2	30.00	0.45	0.30	8.10
			2	30.00	0.45	0.30	8.10
			2	30.00	0.45	0.30	8.10
			2	8.00	0.45	0.30	2.16
	20th A Cross		2	30.00	0.45	0.30	8.10
			2	30.00	0.45	0.30	8.10
			2	30.00	0.45	0.30	8.10
			2	30.00	0.45	0.30	8.10
			2	8.00	0.45	0.30	2.16
	21th A Cross		2	30.00	0.45	0.30	8.10
			2	30.00	0.45	0.30	8.10
			2	30.00	0.45	0.30	8.10
			2	30.00	0.45	0.30	8.10
			2	8.00	0.45	0.30	2.16
	Oppt to Park		1	30.00	0.45	0.30	4.05
			1	30.00	0.45	0.30	4.05
			1	30.00	0.45	0.30	4.05
			1	30.00	0.45	0.30	4.05
			1	30.00	0.45	0.30	4.05
			1	20.00	0.45	0.30	2.70
			1	30.00	0.45	0.20	2.70
			1	30.00	0.45	0.20	2.70
			1	30.00	0.45	0.20	2.70
			1	30.00	0.45	0.20	2.70
			1	30.00	0.45	0.20	2.70
	RCC Drains						
	Main Road		1	30.00	0.90	0.90	24.30
			1	30.00	0.90	0.90	24.30
			1	30.00	0.90	0.90	24.30
			1	30.00	0.90	0.90	24.30
			1	30.00	0.90	0.90	24.30
			1	30.00	0.90	0.90	24.30
			1	14.00	0.90	0.90	11.34
	18th A 2nd Main		1	30.00	0.90	0.90	24.30
			1	30.00	0.90	0.90	24.30
			1	30.00	0.90	0.90	24.30
			1	30.00	0.90	0.90	24.30
			1	30.00	0.90	0.90	24.30
			1	30.00	0.90	0.90	24.30
			1	12.80	0.90	0.90	10.37
	Eirth Work for Flaging Course Drains						
			4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	10.00	0.25	0.25	2.50
	19th A Cross		4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	8.00	0.25	0.25	2.00
	20th A Cross		4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50

Transheight Consultants Pvt. Ltd. Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
			4	30.00	0.25	0.25	7.50
			4	8.00	0.25	0.25	2.00
	21th A Cros		4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	30.00	0.25	0.25	7.50
			4	8.00	0.25	0.25	2.00
					Total Qty		776.86
6	KSRB-4-1.3 : Providing and laying in position plain cement concrete of mix M 1:4:8 withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2, No. 13/ Item No. 4.3/ PWD SR 2018-19						
	Main Road	Cum	1	30.00	0.90	0.15	4.14
			1	30.00	0.90	0.15	4.14
			1	30.00	0.90	0.15	4.14
			1	30.00	0.90	0.15	4.14
			1	30.00	0.90	0.15	4.14
			1	30.00	0.90	0.15	4.14
			1	14.00	0.90	0.15	1.93
	18th A 2nd Main		1	30.00	0.90	0.15	4.14
			1	30.00	0.90	0.15	4.14
			1	30.00	0.90	0.15	4.14
			1	30.00	0.90	0.15	4.14
			1	30.00	0.90	0.15	4.14
			1	30.00	0.90	0.15	4.14
			1	12.80	0.90	0.15	1.77
	Culverts						
	18thA Cross		1	6.20	2.10	0.15	1.95
			1	6.10	2.10	0.15	1.92
			1	7.00	2.10	0.15	2.21
			1	6.30	2.10	0.15	1.98
			1	6.50	2.10	0.15	2.05
			1	5.20	2.10	0.15	1.64
	For Flaging Course						
			2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	20.00	0.25	0.15	3.00
			2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	2.00	0.25	0.15	0.30
	19th Cross		2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	8.00	0.25	0.15	1.20
	20th A Cross		2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	8.00	0.25	0.15	1.20
	21th A Cros		2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	30.00	0.25	0.15	4.50
			2X2	8.00	0.25	0.15	1.20
					Total Qty		153.05

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
7	KSRB 5.2.3 Providing and constructing granite / trap / basalt Size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.KBS 5.1.13 Page No. 25/ Item No. 5.6/ PWD SR 2018-19						
	18thA Cross	cum	2	6.20	0.60	0.60	4.46
			2	6.10	0.60	0.60	4.39
			2	6.30	0.60	0.60	4.54
			2	6.80	0.60	0.60	4.90
			2	6.50	0.60	0.60	4.68
			2	5.20	0.60	0.60	3.74
					Total Qty		26.71
10	KSRB 4-1.7 : : Providing and laying in position plain cement concrete of mix 1:3:6 withOPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregates @0.56cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1,4.2/P No. 13/ Item No. 4.7/ PWD SR 2018-19						
	For New CC Drains Vent	**Cum**	1	30.00	0.90	0.15	4.06
			1	30.00	0.90	0.15	4.06
			1	30.00	0.90	0.15	4.06
			1	30.00	0.90	0.15	4.06
			1	30.00	0.90	0.15	4.06
			1	30.00	0.90	0.15	4.06
	New CC Drain 18th A 1st Main		1	14.00	0.90	0.15	1.89
			1	30.00	0.90	0.15	4.06
			1	30.00	0.90	0.15	4.06
			1	30.00	0.90	0.15	4.06
			1	30.00	0.90	0.15	4.06
			1	30.00	0.90	0.15	4.06
			1	30.00	0.90	0.15	4.06
			1	12.80	0.90	0.15	1.73
	For Flaging Course Coaping		2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	20.00	0.20	0.10	1.60
			2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	2.00	0.20	0.10	0.16
	19th A Cross		2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	8.00	0.20	0.10	0.64
	20th A Cross		2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	8.00	0.20	0.10	0.64
	21th A Cros		2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	30.00	0.20	0.10	2.40
			2X2	8.00	0.20	0.10	0.64
	Culverts						
	18thA Cross		1X2	6.20	0.50	0.15	0.93
			1X2	6.10	0.50	0.15	0.92
			1X2	6.30	0.50	0.15	0.95
			1X2	6.80	0.50	0.15	1.02
			1X2	6.50	0.50	0.15	0.98
			1X2	5.20	0.50	0.15	0.78

Transight Consultants Pvt. Ltd. Bangalore

15/4/2019

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
	Vent Bed		1	6.20	0.90	0.15	0.84
			1	6.10	0.90	0.15	0.82
			1	6.30	0.90	0.15	0.85
			1	6.80	0.90	0.10	0.61
			1	6.50	0.90	0.15	0.88
			1	5.20	0.90	0.10	0.47
					Total Qty		**109.23**
13	KSRB 4.9.2 providing P.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications.Specification No. KBS 4.6.3 Page No. 18/ Item No. 4.46.2/ PWD SR 2018-19						
	10MM Bar Steel						
	For New CC Drains Vent	**Cum**	5	30.00			150.00
			5	30.00			150.00
			5	30.00			150.00
			5	30.00			150.00
			5	30.00			150.00
			5	30.00			150.00
			5	14.00			70.00
	Sides		2X3	30.00			180.00
			2X3	30.00			180.00
			2X3	30.00			180.00
			2X3	30.00			180.00
			2X3	30.00			180.00
			2X3	30.00			180.00
			2X3	14.00			84.00
	Cranks (Every 30 mtrs Legnth)		2X200	1.70			680.00
			2X200	1.70			680.00
			2X200	1.70			680.00
			2X200	1.70			680.00
			2X200	1.70			680.00
			2X200	1.70			680.00
			2x94	1.70			319.60
	10MM Bar Steel						
		Cum	5	30.00			150.00
			5	30.00			150.00
			5	30.00			150.00
			5	30.00			150.00
			5	30.00			150.00
			5	30.00			150.00
			5	12.80			64.00
	Sides		2X3	30.00			180.00
			2X3	30.00			180.00
			2X3	30.00			180.00
			2X3	30.00			180.00
			2X3	30.00			180.00
			2X3	30.00			180.00
			2X3	12.80			76.80
	Cranks (Every 30 mtrs Legnth)		2X200	1.70			680.00
			2X200	1.70			680.00
			2X200	1.70			680.00
			2X200	1.70			680.00
			2X200	1.70			680.00
			2X200	1.70			680.00
			2x86	1.70			292.40
							13026.80
				i.e 0.62 Kg/Mtrs			**8076.62**
	Culverts-1						
	12 MM		62	1.65			102.30

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
	Cranks		62	1.75			108.50
							210.80
				i.e 0.89 Kg/Mtrs			**187.61**
	10MM						
	0.15 Center to Center		9	6.20			55.80
				i.e 68.20*0.62 Kg/Mtrs			**34.60**
	Culverts-2						
	12 MM		61	1.65			100.65
	Cranks		61	1.75			106.75
							207.40
				i.e 0.89 Kg/Mtrs			**184.59**
	10MM						
	0.15 Center to Center		9	6.10			54.90
				i.e 67.10*0.62 Kg/Mtrs			**34.04**
	Culverts-3						
	12 MM		31	1.65			51.15
	Cranks		31	1.75			54.25
							105.40
				i.e 0.89 Kg/Mtrs			**93.81**
	10MM						
	0.20 Center to Center		9	6.30			56.70
				i.e 69.30*0.62 Kg/Mtrs			**35.15**
	Culverts-4						
	12 MM		34	1.65			56.10
	Cranks		34	1.75			59.50
							115.60
				i.e 0.89 Kg/Mtrs			**102.88**
	10MM						
	0.20Center to Center		9	6.80			61.20
				i.e 74.80*0.62 Kg/Mtrs			**37.94**
	Culverts-5						
	12 MM		33	1.65			54.45
	Cranks		33	1.75			57.75
							112.20
				i.e 0.89 Kg/Mtrs			**99.86**
	10MM						
	0.20Center to Center		9	6.50			58.50
				i.e 71.50*0.62 Kg/Mtrs			**36.27**
	Culverts-6						
	12 MM		26	1.65			42.90
	Cranks		26	1.75			45.50
							88.40
				i.e 0.89 Kg/Mtrs			**78.68**
	10MM						
	0.20Center to Center		9	5.20			46.80
				i.e 57.20*0.62 Kg/Mtrs			**29.02**
							9031.06
		Total Qty		ie 9031.06/1000			**9.03**
17	KSRB 15-17.5: Applying **priming coat** over new wood surface and / or wood based surface preparing the surface after thoroughly cleaning oil, grease, dirt, and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, complete as per specifications. Page No. 120/ Item No. 15.59 / PWD SR 2018-19						
	For Flaging Course Drain						
			2	30.00		0.30	18.00
			2	30.00		0.30	18.00

Transheight Consultants Pvt. Ltd. Bangalore

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
			2	20.00		0.30	12.00
			2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	2.00		0.30	1.20
	19th A Cross		2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	8.00		0.30	4.80
	20th A Cross		2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	8.00		0.30	4.80
	21th A Cros		2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	8.00		0.30	4.80
	Cross Roads		2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	30.00		0.30	18.00
			2	16.00		0.30	9.60
	For New CC Drains		1	30.00		0.30	9.00
			1	30.00		0.30	9.00
			1	30.00		0.30	9.00
			1	30.00		0.30	9.00
			1	30.00		0.30	9.00
			1	30.00		0.30	9.00
			1	14.00		0.30	4.20
			1	30.00		0.30	9.00
			1	30.00		0.30	9.00
			1	30.00		0.30	9.00
			1	30.00		0.30	9.00
			1	30.00		0.30	9.00
			1	30.00		0.30	9.00
			1	12.80		0.30	3.84
					Total Qty		**531.24**
19	KSRRB M400-17: Providing, laying spreading and compacting graded stones aggregate to **wet mix macadam** specifications including premixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying, in uniform layers with paver in sub base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH specification NO. 406,P No. 155/ Item No. 20.18/ PWD SR 2018-19						
	Bhuvaneshwarinagra 18th Cross		1	30.00	$\frac{5.20+4.40}{2}$	0.23	33.12
			1	16.00	$\frac{4.40+4.60}{2}$	0.23	16.56
			1	18.00	$\frac{4.60+4.90}{2}$	0.23	19.67
	Flaging Course		1	30.00	$\frac{4.90+4.70}{2}$	0.23	33.12

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
			1	30.00	4.70+4.60 / 2	0.23	32.09
			1	20.00	4.60+5.00 / 2	0.23	22.08
			1	30.00	6.00+6.45 / 2	0.23	42.95
			1	30.00	6.45+6.40 / 2	0.23	44.33
			1	30.00	6.40+6.50 / 2	0.23	44.51
			1	30.00	6.50+6.70 / 2	0.23	45.54
			1	20.00	6.70+7.80 / 2	0.23	33.35
	19th A Cross		1	30.00	5.90+6.30 / 2	0.23	42.09
			1	30.00	6.30+6.20 / 2	0.23	43.13
			1	30.00	6.20+6.30 / 2	0.23	43.13
			1	30.00	6.30+6.30 / 2	0.23	43.47
			1	8.00	6.25+6.30 / 2	0.23	11.55
	20th Cross		1	30.00	6.85+6.30 / 2	0.23	45.37
			1	30.00	6.30+6.20 / 2	0.23	43.13
			1	30.00	6.30+6.30 / 2	0.23	43.47
			1	30.00	6.30+6.40 / 2	0.23	43.82
			1	8.00	6.25+6.40 / 2	0.23	11.64
	21th A Cross		1	30.00	4.75+6.30 / 2	0.23	38.12
			1	30.00	6.30+6.20 / 2	0.23	43.13
			1	30.00	6.20+6.30 / 2	0.23	43.13
			1	30.00	6.30+6.20 / 2	0.23	43.13
			1	8.00	6.25+6.20 / 2	0.23	11.45
	Oppt to Park		1	30.00	6.70+7.00 / 2	0.23	47.27
			1	22.00	7.00+4.60 / 2	0.23	29.35
			1	12.50	3.30	0.23	9.49
	18thA 1st main		1	20.00	6.45+6.20 / 2	0.23	29.10
			1	20.00	6.20+6.30 / 2	0.23	28.75
			1	30.00	6.30+5.85 / 2	0.23	41.92
			1	12.30	5.85+6.30 / 2	0.23	17.19
			1	30.00	6.80+6.10 / 2	0.23	44.51

Transheight Consultants Pvt. Ltd. Bangalore

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
			1	30.00	6.10+6.20 / 2	0.23	42.44
			1	30.00	6.20+6.60 / 2	0.23	44.16
			1	8.00	6.60+6.70 / 2	0.23	12.24
					Total Qty		**1263.00**
20	KSRRB 500-4: providing and applying primer coat from 7.5 to 9.8 kg and 9.8 to 12.2kg per 10 sqm for surfaces of low and medium porosity respectively over prepared surface of granular base with cut bank M.C-70 or any other bitumen mixed with diesel at 10 kg per 10 sqm heated in bitumen boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specificationsDo- Medium Porosity MORTH chapter 5, No. 158/ Item No. 21.6/ PWD SR 2018-19						
	Bhuvaneshwarinagra 18th Cross		1	30.00	5.20+4.40 / 2		144.00
			1	16.00	4.40+4.60 / 2		72.00
			1	18.00	4.60+4.90 / 2		85.50
	Flaging Course		1	30.00	4.90+4.70 / 2		144.00
			1	30.00	4.70+4.60 / 2		139.50
			1	20.00	4.60+5.00 / 2		96.00
			1	30.00	6.00+6.45 / 2		186.75
			1	30.00	6.45+6.40 / 2		192.75
			1	30.00	6.40+6.50 / 2		193.50
			1	30.00	6.50+6.70 / 2		198.00
			1	20.00	6.70+7.80 / 2		145.00
	19th A Cross		1	30.00	5.90+6.30 / 2		183.00
			1	30.00	6.30+6.20 / 2		187.50
			1	30.00	6.20+6.30 / 2		187.50
			1	30.00	6.30+6.30 / 2		189.00
			1	8.00	6.25+6.30 / 2		50.20
	20th Cross		1	30.00	6.85+6.30 / 2		197.25
			1	30.00	6.30+6.20 / 2		187.50
			1	30.00	6.30+6.30 / 2		189.00
			1	30.00	6.30+6.40 / 2		190.50
			1	8.00	6.25+6.40 / 2		50.60
	21th A Cross		1	30.00	4.75+6.30 / 2		165.75
			1	30.00	6.30+6.20 / 2		187.50

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
			1	30.00	6.20+6.30 / 2		187.50
			1	30.00	6.30+6.20 / 2		187.50
			1	8.00	6.25+6.20 / 2		49.80
	Oppt to Park		1	30.00	6.70+7.00 / 2		205.50
			1	22.00	7.00+4.60 / 2		127.60
			1	12.50	3.30		41.25
	18thA 1st main		1	20.00	6.45+6.20 / 2		126.50
			1	20.00	6.20+6.30 / 2		125.00
			1	30.00	6.30+5.85 / 2		182.25
			1	12.30	5.85+6.30 / 2		74.72
			1	30.00	6.80+6.10 / 2		193.50
			1	30.00	6.10+6.20 / 2		184.50
			1	30.00	6.20+6.60 / 2		192.00
			1	8.00	6.60+6.70 / 2		53.20
					Total Qty		5493.12

PMC
Transheight Consultant Pvt. Ltd.

Assistant Engineer
Byatarayanapura Sub Division
Bruhat Bangalore Mahanagara Palike

Executive Engineer
Byatarayanapura Division
Bruhat Bangalore Mahanagara Palike

Assistant Executive Engineer
Byatarayanapura Sub Division
Bruhat Bangalore Mahanagara Palike

Scanned by CamScanner